2024 West Bengal Clean Water Borewell/ Deepwell Project – SR18555

Project Report

Subject: Provision of Safe Drinking Water through Deep Tube Well/ Borewell Installation.

Location: West Bengal

Partner: Gazol Good News Welfare Society, Malda

Date: June 7, 2024

Background:

The Old workers and contact persons informed that in some part of North 24 Parganas, Hooghly, Malda has the lack of safe drinking water, knowing that the Water is one of the main sources of life, Tree of Life International Pvt. Ltd. immediately respond to the call of Gazole Good News Welfare Society to Install 17 Borewell in different location of West Bengal as per need to dissolve the crisis.

Project Name: 2024 India Clean Water Project

Amount : $27,500 USD

Implementation and Outcome

- Total 25 Borewells and 1 Tubewell were Installed in 26 different locations of West Bengal.
- Impacted 2,169 Families (9,781 People)

SL. No.	**Particulars**	**RS**	**USD**
1.	PVC Pipe, Filter, Transport, Loading-Unloading, Boring, Installation, Misc.	1,16,248.97	$ 1400.59
2.	Survey & Monitoring	4,565.00	$ 55
3.	GAZOLE GOOD NEWS WELFARE SOCIETY Audit and Office Expense	747.00	$ 9
4.	Misc.	498.00	$ 6
	One Borewell Cost	**1,22,058.97**	**$ 1,470.59**
	17 Borewell Cost	**20,75,002.49**	**$ 25,000**
5.	**Cost of Service Delivery 10%**		**$ 2,500.00**
	TOTAL		**$ 27,500.00**

Sl. No	Address	Number of Family	Number of People

1.	Lorpur, West Bengal, 721242	103	427
2.	Mirga, West Bengal, 712616	77	327
3.	Mandaran, West Bengal, 712415	77	321
4.	Harihar, West Bengal, 712614	80	397
5.	Thakurhati, West Bengal, 721242	94	388
6.	Dashin Akhratala, West Bengal, 743456	86	387
7.	Gazol, Garail, West Bengal, 732124	93	452
8.	Maharapara, West Bengal, 732125	77	343
9.	Nalagola, West Bengal, 732147	92	372
10.	Ganguria, West Bengal, 733127	105	400
11.	Betahal, West Bengal, 855113	109	494
12.	Jotaguri, Shirshi Gram Panchayet, West Bengal, 733125	62	304
13.	Habibpur, Wset Bengal, 732122	78	381
14.	Izanagar, West Bengal, 733127	80	350
15.	Bhuna, Wset Bengal,732125	100	587
16.	Masdanga, West Bengal, 713151	84	413
17.	Rajendrapur, West Bengal, 743291	96	458
18.	Matigara, West Bengal, 734010	81	391
19.	Berul, West Bengal, 732138	75	332
20.	Jalpaiguri, West Bengal, 735103	107	527
21.	Panbari, Barohati Para, West Bengal, 735219	81	309
22.	Kota, Paba, Hooghly, West Bengal, 712614	78	387
23.	Amrapat, Mangrul, West Midnapore, West Bengal,	83	339
24.	Kulia, West Bengal, 721232	89	367
25.	Dewan Chak, West Bengal, 712616	82	328
		2,169	**9,781**


Kulia, West Bengal, India
QMPM+F5G, Kulia, West Bengal 721232, India
Lat 22.765809°
Long 87.682418°
05/10/24 11:26 AM GMT +05:30
Google


Maharapara, West Bengal, India
CQ8P+75, Maharapara, West Bengal 732125, India
Lat 25.417413°
Long 87.786111°
29/07/24 01:57 PM GMT +05:30
Google


Izanagar, West Bengal, India
7J5W+FP, Izanagar, West Bengal 733127, India
Lat 25.258806°
Long 88.646074°
28/07/24 05:58 PM GMT +05:30
Google


Bhuna, West Bengal, India
CQ7P+709, Bhuna, West Bengal 732125, India
Lat 25.410994°
Long 87.787721°
29/07/24 01:47 PM GMT +05:30
Google









Conclusion:

This project had a great impact in the areas. People were overwhelmed due to this service rendered to them. They didn't expect for such a service. Though in the most areas along with the Borewell overhead tank installed but in some of the area we didn't. In those areas villagers contributed by themselves and installed the required tank.